



## 2021 Town of Westport Road Improvements

### *Weekly Update for the Week of July 19th*

#### **Phase 1**

The contractors have completed rebuilding the road base, replacing the road culverts, rebuilding the manholes, and replacing the manhole castings on phase 1. Pouring concrete curb & gutter at the intersections, as well as sawcutting and preparing the driveways in phase 1 was scheduled for completion by 7/17, weather permitting.

They will be repairing the concrete driveways early this week and then begin fine grading the roads in phase 1, in anticipation for asphalt surface paving. The asphalt paving is tentatively scheduled for the week of July 26<sup>th</sup>.

The USPS pick-up and deliveries to the temporary mailbox stations for phase 1 are all active and will remain in-use until further notice. These include Huntingwood Way, Moonlight Drive, Riveredge Road (only addresses from 5564 to 5585 Riveredge Road), and Shamrock Road.

#### **Phase 2**

The phase 2 road improvement work is tentatively scheduled to begin as the work on phase 1 is completed. The phase 2 work is tentatively scheduled to begin in late July or early August. The Phase 2 work will include the remaining portion of Riveredge Road, Maria Way, and Sunset Trail.

Deliveries to the temporary mailbox stations for the phase 2 road improvements will begin when the work on this phase begins. Please watch for additional information to be posted on the mailbox stations and in the weekly updates. Please contact the Waunakee Post Office with any delivery issues.

We do not anticipate any disruption of weekly refuse pick-up. Please put your trash and recycle receptacles out at the edge of the road and the contractors will assist with pick-up.

#### **CONTACT INFORMATION**

*Town of Westport, 5387 Mary Lake Road, (608) 849-4372*

#### **Municipal Engineering Solutions**

Professional Engineer..... Kevin Even  
Cell.....(608) 345-1094  
Email..... [kevin@engineersolutions.org](mailto:kevin@engineersolutions.org)

Construction Manager.....Jim Madden  
Cell .....(608) 576-9558

#### **GENERAL CONTRACTOR**

Tri-County Paving - Office ..... (608) 846-2570  
Project Manager, Wayne Hermanson..... (608) 206-5810  
Email..... [whermanson@tricitypaving.com](mailto:whermanson@tricitypaving.com)

*We appreciate your patience and would like to thank you in advance for your cooperation.*