



*2021 Town of Westport Road Improvements
Weekly Update for the Week of September 6th*

Phase 2

The contractors are completing the placement of the gravel shoulders and will be completing the final lawn restoration soon to follow. The phase 2 work is substantially complete.

Phase 3 Additional Road Improvements – Cherokee Valley Pass, Harris Circle, and Rankin Lane Extension

The phase 3 work is on hold until Dane County completes the review of the Erosion Control plan and issues the final permit. We anticipate that the work could begin in the next couple of weeks.

At this time, we do not know at which location (road section) they will begin. They will begin by removing the existing asphalt surface, then rebuilding the roadway base (gravel) and shoulders, and finally fine grading in preparation for placing the new asphalt surface.

The roadway will remain open to vehicular travel throughout the project. However, vehicles may encounter lane restrictions and possible brief delays during the construction. The Contractor will make every effort to provide access to private driveways for residential driveways during the project and at the end of each day. However, there may be short periods of time when vehicle access to your property may not be possible. For the safety of the workers, we ask that you please be aware of the construction equipment and workers and limit the use of the road during construction hours from 7am – 7pm.

In preparation for the construction, we ask that any landscaping or private underground utilities (such as an invisible dog fence, lawn sprinkling systems, special topsoil’s, decorative fencing, etc.) that may be located within the construction area or immediately adjacent to the existing road, be removed and salvaged by the property owners. If you are not sure if they will interfere with the construction, please contact us.

In order to ensure regular U.S. Mail deliveries, the Postmaster has instructed the contractor to install temporary mailbox stations. **Deliveries to the temporary mailbox stations will begin when the surface removal begins. Please watch for additional information to be posted on the mailbox station and in the weekly updates.**

We do not anticipate any disruption of weekly refuse pick-up. Please put your trash and recycle receptacles out at the edge of the road and the contractors will assist with pick-up.

CONTACT INFORMATION

Town of Westport, 5387 Mary Lake Road, (608) 849-4372

 **Municipal Engineering Solutions**

Professional Engineer..... Kevin Even
Cell.....(608) 345-1094
Email..... kevin@engineersolutions.org

Construction Manager.....Jim Madden
Cell(608) 576-9558

GENERAL CONTRACTOR

Tri-County Paving - Office (608) 846-2570
Project Manager, Wayne Hermanson..... (608) 206-5810
Email..... whermanson@tricitypaving.com

We appreciate your patience and would like to thank you in advance for your cooperation.