



2021 Town of Westport Road Improvements

Weekly Update for the Week of July 5th

Phase 1

The contractors continue to rebuild the road base on Huntingwood Way. We anticipate that they will begin work on Moonlight Drive early this week. And then begin the work on Riveredge Road a couple days later.

Subcontractors are also replacing the sanitary manhole castings. The concrete curb & gutter work is tentatively scheduled for the week of July 12th.

The USPS pick-up and deliveries to the temporary mailbox stations for phase 1 are all active and will remain in-use until the project is complete. These include Huntingwood Way, Moonlight Drive, Riveredge Road (only addresses from 5564 to 5585 Riveredge Road), and Shamrock Road.

Phase 2

The phase 2 work is tentatively scheduled to begin as the work on phase 1 winds down. The phase 2 work is tentatively scheduled to begin in late July or early August.

Deliveries to the temporary mailbox stations for the phase 2 roads will begin when the work on this phase begins. Please watch for additional information to be posted on the mailbox station and in the weekly updates. Please contact the Waunakee Post Office with any delivery issues.

We do not anticipate any disruption of weekly refuse pick-up. Please put your trash and recycle receptacles out at the edge of the road and the contractors will assist with pick-up.

CONTACT INFORMATION

Town of Westport, 5387 Mary Lake Road, (608) 849-4372

Municipal Engineering Solutions

Professional Engineer..... Kevin Even
Cell.....(608) 345-1094
Email..... kevin@engineersolutions.org

Construction Manager.....Jim Madden
Cell .....(608) 576-9558

GENERAL CONTRACTOR

Tri-County Paving - Office ..... (608) 846-2570
Project Manager, Wayne Hermanson..... (608) 206-5810
Email..... whermanson@tricontypaving.com

We appreciate your patience and would like to thank you in advance for your cooperation.